

 	330/110kV Tartu-Sindi õhuliini ehitus II ehitusetapp, Oiu-Viljandi L105B, L134B, L105C											
	Mastide mõõdistamise protokoll											
	Masti nr		Masti telg		Vasak jalg				Parem jalg			
					X	Y	Z	X	Y	Z		
L105B M165			6471730,58	591821,49	6471725,96	591825,85	86,17	6471736,47	591819,21	86,18		
					6471724,70	591823,77	86,17	6471735,20	591817,12	86,17		
L134B/L105B M166			6471635,66	591665,16	6471635,01	591668,16	84,09	6471638,68	591665,82	84,08		
					6471632,68	591664,50	84,08	6471636,32	591662,12	84,07		
L105C M153			6471644,37	591656,86	6471645,24	591653,89	84,52	6471643,50	591659,87	84,52		
					6471645,24	591653,89	84,53	6471641,34	591656,00	84,52		
L134B M82			6471686,53	591674,98	6471682,95	591671,86	85,01	6471683,59	591677,26	85,00		
					6471689,47	591672,70	85,02	6471688,39	591678,81	85,02		

Koordinaadid L-EST 97 süsteemis ja kõrgused BK 77 süsteemis

Kandemastidel on määratud koordinaadid vundamendi peal

Ankru-nurgamastidel on määratud koordinaadid kõigi nelja jala peal

Kolme jalaga ankru-nurgamastidel on määratud koordinaadid äärmiste jalgade peale

Mõõdistas: Elar Lelov

