

KAEVUDE TEHNILISED ANDMED .

abs. kõrgused				kaevu materjal			torud					
kaevu nr	maapind	kaevu kaas	kaevu põhi	kaevu läbimõõt	seinad	kaas	nr	abs. kõrgus	läbi mõõt	materjal	suubumine	märkused
REOVEEKANALISATSIION												
K-83	75.73	75.73	73.77	560/500	pvc	malm	1	73.71	160	pvc		
							2	73.79	160	pvc	K-84	
							3	73.73	160	pvc	K-89	
K-84	76.23	76.23	74.03	400/315	pvc	malm	1	73.95	160	pvc	K-83	
							2	74.36	160	pvc	K-85	
							3	74.36	160	pvc	hoone	
K-85	76.26	76.26	74.65	400/315	pvc	malm	1	74.58	160	pvc	K-84	
							2	74.58	160	pvc	K-86	
							3	74.58	160	pvc	hoone	
K-86	76.45	76.45	74.76	400/315	pvc	malm	1	74.70	160	pvc	K-85	
							2	74.70	160	pvc	K-87	
							3	74.78	160	pvc	hoone	
K-87	76.57	76.57	74.76	560/500	pvc	malm	1	74.69	160	pvc	K-86	
							2	74.69	160	pvc	K-88	
							3	74.78	110	pvc	hoone	
K-88	76.92	76.92	74.74	400/315	pvc	malm	1	74.69	160	pvc	K-87	
							2	74.69	160	pvc		
K-89	75.72	75.72	73.99	400/315	pvc	malm	1	73.93	160	pvc	K-83	
							2	73.93	160	pvc	K-1	
K-1	75.95	75.95	74.11	400/315	pvc	malm	1	74.04	160	pvc	K-89	
							2	74.35	160	pvc	K-2	
							3	74.21	160	pvc	hoone	
K-2	76.15	76.15	74.49	700	bet	malm	1	74.48	160	pvc	K-1	
							2	74.55	100	asb	hoone	
DRENAAZ												
D-1	75.48	75.48	73.67	700	bet	met	1	73.60	200	ker		
							2	73.95	200	ker	D-2	
D-2				700	bet	met	1		200	ker	D-1	looduses leidmata
							2		200	ker	D-3	
D3	76.30	76.30	74.30	700	bet	malm	1	74.30	200	ker	D-2	
							2	74.30	150	ker	D-7	
							3	74.30	150	ker	D-4	
D4	76.10	76.10		700	bet	bet	1		150	ker	D-3	ei avane
							2		150	ker	D-5	
D5	76.29	76.29	74.49	700	bet	malm	1	74.49	150	ker	D-4	
							2	74.49	100	ker	D-6	
D6	76.65	76.65	74.89	700	bet	malm	1	74.89	100	ker	D-5	
							2	74.89	100	ker	D-7	
D7	76.54	76.54	74.86	700	bet	malm	1	74.82	150	ker	D-3	
							2	74.82	100	ker	D-6	
SIDEKANALISATSIION												
S-1	77.07	77.05	75.57	KKS-3	bet	malm	1	76.34	2x100	asb		
								76.24				
							2	76.51	100	asb		
								76.41				
							3	76.41	2x100	asb	S-2	
								76.31				
S-2	77.07	77.07	75.07	KKS-3	bet	malm	1	76.24	2x100	asb	S-1	
								76.14				

							2	76.29	2x100	asb	S-3	
								76.19				
S-3	76.41	76.41	75.25	1500	bet	malm	1	75.73	2x100	asb	S-2	
								75.63				
							2	76.13	100	pvc	kapp	
								76.03				
							3	76.00	2x100	asb	S-4	
								75.90				
							4	75.35	100	asb	hoone	
								75.25				
S-4	78.09	78.09	75.89	KKS-3	bet	malm	1	76.57	2x100	asb	S-3	
								76.47				
							2	77.36	100	asb		
								77.26				
							3	76.87	2x100	asb	S-5	
								76.77				
S-5	77.55	77.55	75.47	KKS-3	bet	malm	1	76.11	2x100	asb	S-4	
								76.01				
							2	76.61	2x100	asb		
								76.51				